

Subject: Arolands Trades Meeting Crawlspace - Sept 26, 2024
Date: Thursday, September 26, 2024 at 10:25:03 AM Central Daylight Saving Time
From: Jason Giesbrecht
To: miguel.pjselectric@gmail.com, Landis Hiebert, Miguel Chartier
Attachments: Outlook-rsn254fm.jpg

Hey Guys,

Here was some of the talking points during the meeting:

Sept 26 - Site Teams Meeting for Crawlspace

Landis, Miggy, me from PJs

Penn-Co

- Oct 13-15 new staging days
- Flight Oct out 12, return Oct 16
- List of Material, what we are bringing it on? - We are bringing it up
- Has material been arranged? - yes
- Can it sit outside for a few days - yes
- Needs a list of names for whoever is staying in camp.
- As long as guys are there consistently then they get to keep their room. If it gets to full, and we aren't there for a rotation of 2 then we may have to bring our stuff back
- If we plan to have a short rotation then plan to drive home
- on the 4 days that people aren't there the site will be shut down.
- Matt needs a weeks notice for flights. # of guys, names and birthdays
- No legal drugs, alcohol or weapons. This is not a dry reserve but Penn-Co is dry.
- To start sending out weekly report
- Next Thursday 85% below grade complete
- Oct 17: Joist and sheeting the floor
- Nov 22: Truss install
- Dec early: roof ready
- Heat: pellet boiler, rad fans spread throughout
- Cameras on site and at camp
- Camp is 1-2 blocks away
- No hot lunch. Just packable lunches. Leftovers. There are microwaves.

Boulet (Mechanical)

- Duct work taking 4ft of the 11ft in the center of the 'hallway' in the crawlspace, 1 row continuously
- duct work to layed out prior to crawlspace being installed
- 24" wide and 20" wide spiral. Max width would be 36"
- Can the rough in be done prior to the drywall install in the crawl ceiling?
- 3 guys

PJ's

- Just Miggy going up, driving up our material.
- When do we want to the Hdyro One Cabinet? - Won't be ready yet
- We can measure out the temp power cables prior to backfill - we will bring up the cabinet this next

time up

- Matt to measure the cable length. PennCo has the layout.
- Pennco to build a stand and put in the post.
- We will bring a truck up.

Caspian (Drywallers)

- Bringing insulation later, they don't want it wet and want to leave space for us to work
- Bring drywall
- 5 guys

Johnson (Sprinkler)

- Not just the crawl sprinkler in the crawl. There are other mains down there as well.

4 Walls

- Doing the roof tin

Thank you,

Jason Giesbrecht
Senior Electrical Supervisor
1-204-381-4584
jason@pjselectric.ca

